



WILLIAMS AFB ARIZONA

ADMINISTRATIVE RECORD COVER SHEET

AR File Number 1617



**DEPARTMENT OF THE AIR FORCE
AIR FORCE CIVIL ENGINEER CENTER**

JUL 18 2013

MEMORANDUM FOR SEE DISTRIBUTION

**FROM: AFCEC/CIBW
706 Brooks Road
Rome NY 13441**

SUBJECT: Restoration Advisory Board Meeting Minutes, 19 February 2013

1. Attached please find the final minutes from the 19 February 2013 Williams Restoration Advisory Board (RAB) meeting held at the Arizona State University Polytechnic Campus as approved by the RAB members at the 14 May 2013 meeting.
2. If you have any questions or comments, please contact Ms. Linda Geissinger at (916) 643-6420 x109.

A handwritten signature in black ink, appearing to read "Catherine Ferrard".

**CATHERINE FERRARD, PE
BRAC Environmental Coordinator**

**Attachment:
Final RAB Meeting Minutes, 19 February 2013**

DISTRIBUTION LIST
Final 19 February 2013 Williams RAB Meeting Minutes

Electronic Copy

Col. Len Fuchs, RAB Community Co-Chair	Joshua Hoyt, ASU
Catherine Jerrard, RAB Co-Chair, AFCEC	Steve Hunter, ASU
Dale Anderson, RAB, Gila River Indian Community	Richard Malloy, ASU
Scott Bouchie, RAB, City of Mesa	Theodore Betkie, ASU student
Don Atkinson, RAB, ADEQ	Thomas Butler, USEPA
Matt Fesko, RAB, ASU graduate student	Eva Davis, USEPA
Lonnie Frost, RAB, Gilbert Public Works	Collin DeWitt, Gilbert Fire Dept.
Carolyn d'Almeida, RAB, USEPA	Lawrence Dough, Able Engineering
Lisa Marie Gerdel, RAB, Gilbert resident	Victor Gamez-Grijalva, CH2MHILL
James Holt, RAB, Queen Creek resident	Colleen Gilbert, Congressional Military Affairs
Tom Zuppan, RAB, Gilbert resident	Mark Holmes, City of Mesa
Alan Ruffalo, RAB, Power Ranch resident	Jim Husbands, Booz Allen Hamilton
Dennis Orr, RAB, Gateway Airport	Angie Kannada, Tierra Dynamics
Pat Tennant, RAB, ASU	Dan Kelley, Terra Dynamics
Teresa Harris, RAB, Gilbert resident	Adam Mahamed, ADEQ
Doug Ashline, Citizen	Wayne Miller, ADEQ
Dominic Hernandez, Citizen	Delfina Olivares, ADEQ
Dana Koziel, Citizen	Travis Barnum, ADEQ
Don Lyon, Citizen	Felicia Calderon, ADEQ
Ben Shunk, Gilbert resident	Laura McNamara, HGL
Leo Pessin, Gilbert resident	Kimberly Vaughn, HGL
Beverly Selvage, Mesa resident	Roger A. Fitzpatrick, HGL
Thom Schuett, Queen Creek resident	John Pekala, Environmental Corporation
Don Smallbeck, AMEC	Kathy Rall, Town of Gilbert
Everett Wessner, AMEC	Martin Sepulveda, Sepulveda Group
Julie Hamilton, AMEC	Brian Sexton, Gateway Airport
Emily Corkery, AMEC	Brian Snowden, Arizona Green Magazine
Chris Courtney, AMEC	Glenn Stark, Gila River Indian Community
Linda Geissinger, AFCEC/CIBW	Glen Stephens, Ch. 11 Mesa public access
Brian Sytsma, Napkin Communications	Art Thomason, Arizona Republic
Scott Johnston, Napkin Communications	Phil Whitmore, CH2MHILL
Mary Hall, AFCEC Public Affairs contractor	Janet Workman, URS
Geoff Watkin, Cherokee Nation Gov. Services	Jay Harbin, URS
Calvin Cox, Cherokee Nation Gov. Services	Elsbeth Sharp, URS
Patrick Banger, Town of Gilbert - City Manager	Devan Phelan, Terra Therm
Sharalyn Barnby, ASU	John Meter, City of Mesa
Angela Creedon, ASU	Dianna Saenz, AFCEC
Latonja West, ASU	Steve Willis, UXO Pro, ADEQ contractor
Steve Nielson, ASU	Bill Mabey, Tech Law

**Former Williams Air Force Base (AFB)
Restoration Advisory Board (RAB)
Meeting Minutes**

**February 19, 2013, 7:15 p.m.
Arizona State University Polytechnic Campus
Peralta Hall #132
7171 E. Sonoran Arroyo Mall
Mesa, AZ**

Attendees:

<i>Name</i>	<i>Organization</i>
Ms. Cathy Jerrard	Air Force Civil Engineer Center (AFCEC) /Base Realignment and Closure (BRAC) Environmental Coordinator (BEC)/Air Force Co-chair
Mr. Len Fuchs	RAB Community Co-chair/Gilbert resident
Mr. Scott Johnston	AFCEC Public Affairs/ Napkin Communications
Ms. Mary Hall	AFCEC Public Affairs/Napkin Communications
Mr. Dennis Orr	Phoenix-Mesa Gateway Airport
Mr. Don Atkinson	Arizona Department of Environmental Quality (ADEQ), Project Manager
Mr. Geoff Watkin	Cherokee Nation Government Solutions, AFCEC technical support contractor
Mr. Jim Holt	RAB Member/Queen Creek resident
Mr. Everett Wessner	AMEC, AFCEC remediation contractor
Mr. Don Smallbeck	AMEC, AFCEC remediation contractor
Mr. Leo Pessin	Gilbert resident
Mr. Scott Bouchie	City of Mesa
Mr. Victor Gamez-Grijalva	CH2MHILL
Mr. Matt Fesko	Arizona State University (ASU) student/RAB member
Ms. Pat Tennant	Arizona State University (ASU)
Mr. Steve Willis	UXO Pro, ADEQ technical support contractor
Carolyn d'Almeida	U.S. Environmental Protection Agency (USEPA), Region 9, Project Manager
Bill Mabey	TechLaw, USEPA technical support contractor
Beverly Selvage	Mesa resident
Delfina Olivarez	Arizona Department of Environmental Quality (ADEQ), Public Affairs
Eva Davis	U.S. Environmental Protection Agency

Mr. Len Fuchs called the meeting to order at 7:15 p.m. and asked the attendees to introduce themselves. The RAB approved the November 2012 meeting minutes without changes. Ms. Cathy Jerrard provided a brief introduction and turned the presentation over to Mr. Everett Wessner.

Status Updates for ST035, ST012, FT002, SS017, and LF004

Mr. Wessner presented updates for each site, see attached slides for more information. RAB and community discussions for each site are presented below.

ST035, Former Base Gasoline Station Building 760

Mr. Wessner summarized the slides presenting the site background, contaminants, and cleanup methods in place. Soil vapor extraction (SVE) continues to remove fuel contaminants from the soil; groundwater

monitoring is ongoing. The goal is to achieve site closure under the state Leaking Underground Storage Tank (LUST) regulations.

Since the last briefing, a remediation well has been installed near the former source area and four new downgradient monitoring wells were also installed. The remediation well is screened in two distinct zones. If there is a need to remediate groundwater, the well will have two zones it can target.

Groundwater flow continues to trend to the east with a slight northeast trajectory.

Benzene in groundwater near the source area has degraded significantly and no longer exceeds standards. Toluene, xylenes, methyl tertiary butyl ether (MTBE) and 1,2-dibromoethane (EDB) are all below the standard except for MTBE and 1,2 DCA in MW09 and in two of the new downgradient wells (MW19S and MW20D). MW09 is located next to the new remediation well (RW1). There is a possibility that when RW1 was installed and developed it might have caused some temporary contamination to get into MW09. After the next quarterly sampling event is conducted later in February 2013, an evaluation will be performed to determine future actions. The additional data and the plan forward for groundwater will be available at the May RAB meeting.

The SVE system has done a nice job removing total petroleum hydrocarbons (TPH) and the extraction rate is starting to decrease and flatten out, which is what typically happens as an SVE system cleans up a contaminant source. The system achieved 91.7% operational uptime, with the downtime due to weather and shutting the system off while the remediation well was installed. A total of 3,231 pounds or 524 gallons of TPH were removed during the fourth quarter of 2012 and 17,000 gallons of TPH have been removed to date. The next performance sampling event is taking place later in February 2013.

Questions asked during ST035 presentation:

Mr. Holt asked why nothing shows up between the two 1,2-dichloroethane (1,2-DCA) plumes on slide 18. Mr. Wessner responded that previously five wells had 1,2-DCA. Two of the wells that had 1,2-DCA before do not have it now. There has been a decoupling where there is no 1,2-DCA above standard so it would appear to be two distinct plumes.

Mr. Holt asked if that would suggest a different source. Mr. Wessner responded that would be doubtful, but instead the 1,2-DCA may just be barely below the standard, and therefore, not showing up in the depiction of the plume areas. Mr. Smallbeck added that the distinction is likely due to decoupling and changes in the direction of groundwater flow that has occurred over time. Some of the concentrations have decreased in wells or the flow direction has changed so there is not a continuous plume.

Mr. Holt asked if that means parts of the plume have been cleaned up, but the contamination is still there in other places. Mr. Smallbeck responded that is correct.

Mr. Holt asked if soil vapor extraction is being used. Mr. Smallbeck responded the soil vapor extraction is concentrated near the source area for the vadose zone, and not throughout the groundwater plume area. Mr. Holt asked if there are groundwater collection points. Mr. Smallbeck responded that there are not but the soil cleanup keeps contaminants from further impacting groundwater.

Mr. Holt noted the slides show a slight change in gradient February through November and asked if that is due to the amount of water flow. Mr. Smallbeck responded that is the direction the water flows. Mr. Holt said the numbers were 0.003 ft/ft and now they are 0.0023 ft/ft. Mr. Smallbeck responded they change a little bit, but those are very small numbers. It is a thousandth of a foot. Mr. Wessner added it is a really flat gradient. Mr. Holt asked what made the change. Mr. Wessner stated it could be seasonal. The gradient is the rate at which the water is flowing through the site. It could be affected by a rain event or any number of things.

Regarding the SVE operation, Ms. Tennant said that when it was originally installed the expectation was it would run for about five years. She asked what the prediction is now. Mr. Wessner responded the cleanup is flattening off. Mr. Smallbeck added that AMEC has installed modifications to the system to increase the rate of extraction from some of the wells that have the highest remaining TPH mass. After six

months of operation with the modified system, AMEC will evaluate the results. By the end of 2013 AMEC plans to conduct vapor sampling to see what residuals remain in the subsurface. If the remaining residuals are low, AMEC would take soil samples to confirm that the SVE system has met the cleanup goals. The system started running in 2010 and shutting down the system may be possible in 2014. There haven't been any detections of benzene in a few quarters and it is looking very good. Mr. Wessner added that the system is removing 500-plus gallons of petroleum every three months. It is still doing some good and there is still some mass to be taken out, but it is good news that the rate is flattening out because that means most of contamination has been removed.

ST012, Former Liquid Fuels Storage Operation

Mr. Wessner summarized the slides presenting the site background, contaminants, cleanup methods in place, and the path forward. The primary soil contaminants for the site are petroleum hydrocarbons which includes benzene.

The 1992 OU-2 Record of Decision (ROD) pump-and-treat remedy was ineffective in cleaning the groundwater. A pilot test for steam enhanced extraction technology was conducted and led to a Focused Feasibility Study (final FSS November 2012). The deep vadose zone, which is defined as greater than 25 feet below ground surface (bgs), is currently being treated with an SVE system.

The water table is approximately 143 to 155 feet bgs, up 67 feet from 1989. Mr. Wessner stated that the rising groundwater is part of the problem. After the petroleum hydrocarbons were released, groundwater levels have risen, resulting in a portion of the material being submerged beneath the groundwater and trapped within the soil pore spaces.

The November 2012 flow direction in the Upper Water Bearing Zone (UWBZ)/Cobble Zone (CZ) is northeast. The flow in the Lower Saturated Zone (LSZ) is also northeast. During the November 2012 sampling event, 27 wells were sampled. All concentrations of chemicals of concern (COC) are similar to historical data (2009-2011). The latest results showed an increase in some of the COC concentrations (such as benzene) in the UWBZ/CZ and a decrease in the LSZ.

The SVE system for the deep soil operated at 99.5% uptime from October through December 2012 with 26,801 pounds (or 4,079 gallons) of TPH removed. Nine of the 27 wells are operating with an upward trend of product being removed from the deep soils. To date, 262,000 gallons of TPH have been removed and the next scheduled SVE performance monitoring is later in February 2013. Those results will be available by the next RAB meeting.

The groundwater containment system uses existing wells and equipment configured to allow operation of a modified pump-and-treat system. Until a ROD amendment is signed to establish a new groundwater remedy, the extraction system continues to operate to provide treatment and to reduce the potential for contaminant migration in groundwater. The system began operating in January 2012, was shutdown in August for a retrofit, and was restarted in September 2012. Groundwater extraction is focused on the lower saturated zone. Extraction activities have removed and treated 9.5 million gallons of groundwater and 181 pounds of benzene from January through December of 2012. The components remaining from the treatability study are now being used to contain the flow of groundwater until the final remedy can be put in place.

A draft Amended Proposed Plan was submitted January 2013 for regulatory review. A public meeting is tentatively planned for April 18. Steam enhanced extraction and enhanced bioremediation is the Air Force's preferred treatment alternative. A Record of Decision is planned for summer 2013, Remedial Design by fall 2013, and remedy construction in 2014. Annual groundwater monitoring will take place in November 2013.

Questions asked during ST012 presentation:

Mr. Holt asked if the figures show gradient intervals that are only five feet apart. Mr. Smallbeck responded that the potentiometric surfaces are based on 1/2 foot (0.5 ft) contours.

Mr. Holt stated he meant from the Upper Zone to the Lower Zone. He said the number at the end of the line, in the upper zone show 1187 feet and in the Lower Zone show 1183 feet. So they are only four feet apart?

Mr. Watkin responded that those are the static water levels based on wells screened in two different zones. The lower zone is deeper than the upper zone with a well screen in each zone. The water enters the screen and then seeks its own level within the well and that's what is measured. It's called the static water level. The well screen is actually deeper, but the water level rises to its own level and it is the water pressure that is being measured.

Mr. Holt asked if the water pressure in the lower zone is bringing the lower level water up to within five feet of the level in the upper zone.

Mr. Watkin indicated it was and added that measuring the levels in all the different wells is a way to determine the gradient. The goal is to figure out how groundwater flows in the lower zone because the zones are geologically separated.

Mr. Holt stated it was thought that there was a non-permeable layer between the two. Mr. Smallbeck responded it is not totally non-permeable. Water does move in between the layers but it is a definite separation from a hydrogeologic and pressure perspective.

Mr. Watkin stated that the well screens are at different depths. There are several wells in the upper zone and several in the lower zone. The wells are separate so it can be determined out how water is moving between the two different zones. By taking measurements in all the wells in the upper zone it can be determined where the water rises from those well screens, and the direction and how fast the water is flowing.

Mr. Holt stated the numbers are not really the level of the upper and lower zone. They are the result of pressure in those zones inside the wells. Mr. Watkin responded they are the level that the water equilibrates at from each of those zones. It's not a measurement of the actual water in the zone; it's a measurement of how the water behaves in the zone.

Mr. Holt stated one concern about the mixing of the upper and lower zones is it seems like the upper zone is where the contamination is. Mr. Smallbeck responded it is actually the opposite; most of the contamination is in the lower zone. Mr. Wessner referenced slide 30 as an example of the one well that has groundwater contamination above action levels in the upper zone. Mr. Wessner referenced slide 31 as an example of multiple wells where groundwater contamination is above action levels in the lower zone.

Mr. Pessin asked why the ST012 SVE unit had 99.5% operational uptime when ST035 system operated at 91.7%. Mr. Smallbeck responded that ST012 is a much bigger system and it was able to operate during a period when there was cold weather and rain that caused the system to shut down ST035. (Post-meeting note: The ST035 system also had a planned shutdown during installation of a groundwater remediation well in the source area.)

Mr. Fesko asked if the RAB members would be notified of the location and time of the Proposed Plan Public meeting. The RAB members will receive a fact sheet notifying them of the Proposed Plan location and time.

FT002 Former Fire Training Area No. 2

Mr. Wessner stated soil contamination is the problem at this site and the COCs are benzene, chloroform, and 1,4-dichlorobenzene. There is no evidence that the site has impacted groundwater. A ROD was put in place in 1996. It had a bioventing remedy for the soil but the soil cleanup goals were not achieved with that remedy and the system was shut down. There is currently a Declaration of Environmental Use Restriction (DEUR) to prohibit residential use on the site because the goals were not met. The DEUR also requires applicable soil management procedures for excavations below 5 feet.

On November 28, 2012, AMEC completed a Soil and Soil Vapor Sampling Work Plan with regulatory concurrence for sampling to determine if contaminant levels had decreased to the ROD cleanup goals over the past 15 years.

A soil gas survey was performed December 4, 2012 and 10 soil gas samples were collected at the former Eastern Burn Pit. A soil investigation was performed January 7-18, 2013. During the investigation, 11 soil borings were drilled and sampled to 100 feet bgs at the former burn pits. ADEQ also collected samples to verify results and to evaluate the site for additional contaminants. Data will be evaluated and if ROD cleanup goals are achieved, then a closure report for unrestricted closure of the site will be prepared for regulatory review in April 2013.

Questions asked during FT002 presentation:

There were none.

SS017, Former Pesticide/Paint Shop

Mr. Wessner provided background and a status update for SS017. SS017 is the old pesticide/paint shop and the chemical of concern is dieldrin in both the soil and groundwater. There was a removal action in 2000 when soil contaminated with dieldrin was excavated. AMEC continues to monitor the groundwater to evaluate the presence of dieldrin. There are levels of dieldrin in some wells that intermittently exceed screening levels but there is no regulatory standard for dieldrin. The annual sampling is done in August. The Draft OU-6 ROD was completed in March 2012. The Air Force is preparing an updated risk evaluation for regulatory review.

Questions asked during SS017 presentation:

There were none.

LF004, Former Solid Waste Landfill

Mr. Wessner said that the OU-1 ROD dealt with soil contaminants at LF004, including dieldrin and beryllium in surface soil, and the remedy, a permeable cap, was successfully implemented. The groundwater has started to rise and as a result, groundwater impacts are being seen. There are ongoing semiannual groundwater sampling events. The COCs for groundwater and subsurface soil are perchloroethylene (PCE) and trichloroethylene (TCE). The impacts to groundwater are bounded by the groundwater monitoring network and a solution is being evaluated in the LF004 Focused Feasibility Study.

The semi-annual groundwater sampling event was conducted at 54 wells in November 2012 and the report will be submitted in early 2013. TCE and PCE plumes are stable and adequately defined. Groundwater results indicate historically decreasing concentrations of TCE and PCE in hot spot areas; however, PCE in LF01-W19 increased in the November 2012 event. The next groundwater sampling event will be May 2013.

The Draft Final Focused Feasibility Study is under regulatory review and a Proposed Plan public meeting is planned for May 18, 2013. A Record of Decision is planned for summer 2013, Remedial Design by fall 2013, and remedy construction in 2014. Semi-annual groundwater monitoring will take place in May 2013 and landfill maintenance is ongoing.

Questions asked during LF004 presentation:

Mr. Bouchie asked if the PCE and TCE concentrations shown are from the upper or middle zones or are just the highest number. Mr. Wessner responded that the figures are shown by zone and the highest concentrations wells (17 and 19) for PCE and TCE at the site are in the middle zone.

Contracting Update

Ms. Jerrard provided an update on contracting issues. The Army Corps of Engineers in Huntsville, Alabama is scheduled to award the contract for Munitions Response Site XU403 (located in Parcel N

Debris Area) in February 2013. Once the contractor is chosen there will be more information on what the schedule is. The anticipated schedule is that all of the work plans will be submitted in the March to June timeframe.

There will be several different work plans submitted. One will be for the munitions removal, another one will be for some chemical sampling. There will also be an archeological work plan to handle the archeological areas of the site and there will be a special chemicals safety submission that has to go through several organizations for approval. Field work is anticipated to start in July 2013 and take two months to complete. It will include munitions removal, environmental sampling and debris removal. Following the completion of the field work there will be several different completion reports: one pertaining to environmental results and one pertaining to munitions results. The chemical safety submission also has to be closed out. In addition, 34 acres of the site were previously cleared for munitions. A No Further Action document for those 34 acres must be prepared as well.

Questions asked during Contracting update:

There were none.

Meeting Wrap-up

That concluded the information portion of the evening. There were no action items identified as a result of the meeting. Agenda items for the May 2013 RAB included:

- One item proposed is to have the munitions response contractor and the Corps of Engineers attend the next meeting to present the project.
- It was also suggested that the LF004 Proposed Plan public meeting be held at the May 14 RAB meeting. An abbreviated RAB meeting would be held to discuss the sites that have the most activity. Followed by an update from the Corps of Engineers and the LF004 Proposed Plan public meeting. Mr. Fesko stated that it would be nice to get at least a quick update on each of the sites. Ms. Jerrard agreed.

The next meeting on the schedule is a Proposed Plan public meeting for ST012 which will be held tentatively on April 18, 2013.

Mr. Fuchs adjourned the meeting at 8:15 p.m.

The next Williams RAB meeting is scheduled for Tuesday, May 14, 2013 at 7:15 p.m. at the Arizona State University Polytechnic Campus.

Attachments:

February 19, 2013 RAB meeting slide presentation

Date: 14 May, 2013

Please sign in. If your information has changed since you last attended, please place an asterisk (*) next to your name.

	<u>NAME/ORGANIZATION</u>	<u>ADDRESS</u>	<u>PHONE</u>	<u>E-MAIL</u>
1.	Ben Shunk			
2.	Stuart Peterson			
3.	Paulo d'Almeida			
4.	BILL MABEY			
5.	Don Smallbeck			
6.	GORM HERON			
7.	Ellen Carron			
8.	EMILY CORKEY			
9.	GEOFF WATKIN			
10.	CAROL JERRARD			
11.	Steve Wilke			
12.				
13.				
14.				
15.				

Headquarters U.S. Air Force

Integrity - Service - Excellence

Former Williams AFB Restoration Advisory Board (RAB)



February 19, 2013

Arizona State Polytechnic Campus
Peralta Hall Room 132
7171 E. Sonoran Arroyo Mall Rd.
Mesa, AZ

Headquarters U.S. Air Force

Integrity - Service - Excellence

Welcome & Introductions



Presented by:
Mr. Len Fuchs / Ms. Catherine Jerrard,
RAB Community Co-Chairs
and Scott Johnston



Welcome & Introductions

- Mr. Len Fuchs, RAB Community Co-Chair
- Ms. Catherine Jerrard, Air Force Civil Engineer Center (AFCEC), PM/BEC and RAB Co-Chair
- Ms. Carolyn d'Almeida, Project Manager, U.S. Environmental Protection Agency (EPA), Region 9
- Mr. Donald Atkinson, Project Manager, Arizona Department of Environmental Quality (ADEQ)



Agenda

<u>Time</u>	<u>Topic</u>	<u>Presenter</u>
7:15 PM	<u>RAB Meeting Convenes</u> <ul style="list-style-type: none">• Welcome and introductions• Community co-chair remarks• Review Nov 2012 meeting minutes and action items	Mr. Len Fuchs Ms. Catherine Jerrard Mr. Scott Johnston
7:30-8:30 PM	<u>Program Updates</u> ST035 Update <ul style="list-style-type: none">• Nov 2012 Groundwater (GW) results• Oct-Dec 2012 Soil Vapor Extraction (SVE) Performance Results• Path Forward ST012 Status Update <ul style="list-style-type: none">• Nov 2012 GW Results• Oct-Dec 2012 SVE Performance Results• GW Containment Study Results• ST012 FFS, Proposed Plan and Preferred Alternative• Path Forward	Ms. Catherine Jerrard Mr. Everett Wessner



Agenda Continued

<u>Time</u>	<u>Topic</u>	<u>Presenter</u>
7:30-8:30 PM	<u>Program Updates <i>continued</i></u> FT002 Status Update <ul style="list-style-type: none">• Summary of Field Activities (Dec 12- Jan 13)• Path Forward SS017 Status Update <ul style="list-style-type: none">• OU6 Record of Decision (ROD) status• Path Forward LF004 Status <ul style="list-style-type: none">• Nov 2012 GW results• FFS Remedial Alternatives• Path Forward	Mr. Everett Wessner
8:30 PM	<u>Meeting wrap-up</u> <ul style="list-style-type: none">• Other Active Projects• Review action items for next meeting• Call for agenda items for next meeting• Propose next RAB meeting – May 14, 2013	Ms. Catherine Jerrard
9:00 PM	Adjourn	Mr. Len Fuchs

Headquarters U.S. Air Force

Integrity - Service - Excellence

Program Updates

**Sites ST035, ST012, FT002,
SS017, and LF004**



Presented by:
Ms. Catherine Jerrard, AFCEC
Mr. Everett Wessner, AMEC

Headquarters U.S. Air Force


Integrity - Service - Excellence



**Site ST035, Former
Building 760 USTs**



Site ST035 Location Map





Site ST035 Site Background

- **Building 760 gas station and oil/water separator**
 - **Gas dispensing until 1986**
 - **Tank and dispensing equipment removed in 1993-1994**
 - **Oil/water separator removed in 1996**
- **Vadose zone soil chemicals of concern (COCs)**
 - **Benzene**
- **Groundwater COCs**
 - **Benzene, toluene, ethylbenzene, xylenes (BTEX)**
 - **1,2-Dibromoethane (EDB)**
 - **Methyl tertiary butyl ether (MTBE)**
 - **1,2-Dichloroethane (DCA)**
- **Soil Vapor Extraction (SVE) system to treat COCs in vadose zone soil in operation**
- **Site cleanup regulated by ADEQ under Leaking Underground Storage Tank (LUST) regulation (R18-12-263)**
- **Ongoing quarterly groundwater monitoring**




Site ST035 Groundwater Monitoring Update Oct-Nov 2012 New Well Installation

- **1 new remediation well (RW1) installed near former source area**
 - **2 discreet screen intervals to monitor and/or remediate the Cobble Zone (CZ) and Upper Water Bearing Zone (UWBZ)**

- **4 new monitoring wells (MW19S, MW19D, MW20S, and MW20D)**
 - **installed downgradient of wells MW17 and MW18 for further plume definition**
 - **2 discreet screen intervals per well to monitor downgradient COC concentrations in the CZ and UWBZ**
 - **Sampled during Nov 2012 Quarterly Event**



Site ST035 Groundwater Monitoring Update Oct-Nov 2012 New Well Installation



Legend

- Nested Soil Vapor Extraction Well Location
- Nested Vapor Monitoring Point Location
- Groundwater Monitoring Well Location
- Decommissioned Groundwater Monitoring Well Location
- Approximate Location of Former Building 760
- Approximate Location of Former Underground Storage Tank
- Approximate Location of Former Below Grade Product Distribution Line

0 25 50 100 Feet

Working Copy
Annual 2012
Groundwater Monitoring Report
Site ST035 - Former Williams Air Force Base
Mesa, Arizona


ST035 Monitoring Well Location Map	FIGURE 2-1
Job No. 910110001	
PM: EW	
Date: 1/30/2013	
Scale: 1" = 100'	

The map shown here has been created with all due and reasonable care and is provided for use with ADEQ Permit Number B 0115001. This map has not been certified by a Licensed Professional Engineer and any use of this map or any data derived therefrom without the written consent of AMEC is prohibited. AMEC assumes no liability, direct or indirect, whatsoever for any such use of this map or any data derived therefrom.







Site ST035 Groundwater Monitoring Update

Nov 2012 Flow Direction





Site ST035 Groundwater Monitoring Update 2012 Quarterly Flow Directions



Legend

- ◆ Groundwater Monitoring Well Location
- Potentiometric Contour Line (Dashed Where Inferred) (ft amsl) (Contour Interval = 0.5 ft)
- ➔ Groundwater Flow Direction with Gradient (ft/ft)
- Approximate Location of Former Building 760
- Approximate Location of Former Underground Storage Tank
- Approximate Location of Former Below Grade Product Distribution Line

Notes:

- B760-MW12 Monitoring Well Identification
- 1195.20 Groundwater Elevation (ft amsl)
- ft Feet
- ft amsl Feet above mean sea level

0 50 100 200 Feet

Working Copy
Annual 2012
Groundwater Monitoring Report
Site ST035 - Former Williams Air Force Base
Mesa, Arizona

ST035 Potentiometric Surface Map Quarterly 2012	FIGURE 3-1
--	---------------

Job No: B101110001	
FM: EVJ	
Date: 1/30/2013 Scale: 1" = 200'	

This map shall have been prepared in accordance with all applicable laws and regulations and shall be used only for the purposes for which it was prepared. It is not to be used for any other purpose without the prior written consent of AMEC. AMEC assumes no liability, direct or indirect, whatsoever for any such third party or unintended use.



Williams AR # Page 24 of 87

Site ST035 Groundwater Monitoring Update Nov 2012 Sampling Event

- 17 wells sampled (4 new monitoring wells included)

- Groundwater flowing west to east

- Benzene detected in 7 wells (8 wells in Aug 2012):
 - Tier 1 Standard = 5 micrograms per liter ($\mu\text{g/L}$)
 - 7 wells < 5 $\mu\text{g/L}$ (7 wells in Aug 2012)
 - 0 wells > 5 $\mu\text{g/L}$ (0 wells in Aug 2012)

- 1,2-DCA detected in 7 wells (6 wells in Aug 2012)
 - Tier 1 Standard = 5 $\mu\text{g/L}$
 - 2 wells < 5 $\mu\text{g/L}$ – (1 well in Aug 2012)
 - 5 wells > 5 $\mu\text{g/L}$ – (5 wells in Aug 2012); includes MW19S and MW20D (new downgradient wells)




Williams AR # Page 25 of 87

Site ST035 Groundwater Monitoring Update Nov 2012 Sampling Event

- **MTBE detected in 7 wells (3 wells in Aug 2012)**
 - **Tier 1 Standard = 94 µg/L**
 - **4 wells < 94 µg/L – (3 wells in Aug 2012)**
 - **3 wells > 94 µg/L – (0 wells in Aug 2012)**
 - ✓ **MW09 (existing well next to new RW1)**
 - ✓ **MW19S and MW20D (new downgradient wells)**




Site ST035 Groundwater Monitoring Update Nov 2012 Results > Tier 1 Standards





Site ST035 Groundwater Monitoring Update

Nov 2012 MTBE Isoconcentration Map



Legend

MTBE Concentrations (µg/L) in Groundwater
(Dashed Where Inferred)

≥94 µg/L*

*ADEC UST Tier 1 Corrective Action Standard = 94 µg/L

Groundwater Monitoring Well Location

Approximate Location of Former Building 760

Approximate Location of Former Underground Storage Tank

Approximate Location of Former Below Grade Product Distribution Line

Notes:

B760-MW19S 120 Monitoring Well Identification
120 MTBE Concentration (µg/L)
(Results that are *italicized and bolded* equal or exceed the ADEC UST Tier 1 Corrective Action Standard of 94 µg/L)

10/11 Original/Duplicate Results
µg/L Microgram per liter
<1.0 Not detected at or above the RL
MTBE Methyl tertiary butyl ether
ADEC Arizona Department of Environmental Quality
F The analyte was positively identified but the associated concentration is an estimation above the MDL and below the RL
MDL Method Detection Limit
RL Reporting Limit
U The analyte was analyzed for, but not detected at or above the RL shown
UST Underground Storage Tank

0 25 50 100 Feet

N

Draft
Annual 2012
Groundwater Monitoring Report
Site ST035 - Former Williams Air Force Base
Mesa, Arizona

ST035 MTBE Concentrations in Groundwater November 2012 Event		FIGURE 3-7
--	--	------------


Job No. 910110001	
PM: EW	
Date: 2/18/2013	
Scale: 1" = 100'	

The map shown here has been created with all due reasonable care and is ready for use with AMEC Project Number 910110001. This map has not been certified by a licensed land surveyor and any reliance on it is at the user's sole risk. AMEC assumes no liability. ©2013 AMEC. All rights reserved. All other trademarks are the property of their respective owners.



Site ST035 Groundwater Monitoring Update

Nov 2012 1,2-DCA Isoconcentration Map





2012 Annual Groundwater Summary

- **Concentrations of benzene in the source area have significantly decreased since SVE startup in 2010**
- **Toluene, Xylenes, MTBE, and EDB were below the Tier 1 Standards, except for the Nov 2012 MTBE results at MW09 (next to new RW1) and MW19S & MW20D (new downgradient wells)**
- **Concentrations of MTBE and 1,2-DCA have increased at the former source area and immediately downgradient**
- **1,2-DCA and MTBE were detected above the Tier 1 Standard at new downgradient wells MW19S and MW19D, respectively**
- **Ongoing quarterly groundwater sampling – Next event Feb 2013**



Site ST035 SVE System Update


Oct - Dec 2012

- 91.7% operational uptime
- Total Petroleum Hydrocarbons (TPH) removed – 3,231 pounds or 524 gallons (646 gallons removed from July-Sept 2012)
- 11 of 15 SVE wells operating (same as July-Sept 2012)





Site ST035 SVE System Performance





Site ST035 SVE System Summary

- **Average mass removal of TPH is declining as expected**
- **17,000 gallons of TPH removed to date**
- **SVE system continues operation within permit emission requirements**
- **Decreased operational time due to weather related shutdowns**
- **Next performance sampling Feb 2013**



Site ST035 Path Forward

- **Complete groundwater characterization and perform remediation as needed**
- **Continue SVE operation**
- **Ongoing quarterly groundwater sampling – Next event Feb 2013**
- **Updated site strategy to be developed after February 2013 groundwater sampling event**
- **Achieve site closure under LUST regulation (R18-12-263.04)**

Headquarters U.S. Air Force

Integrity - Service - Excellence



Site ST012, Former Liquid Fuels Storage Area



Site ST012 Location Map



Path: X:\maps\2012\20120509_101110001\Williams AFB\ST012\ST012_1-2.mxd



Site ST012 Site Background

- **Former liquid fuels storage operation**
- **19 underground storage tanks (USTs) and piping removed in 1990**
- **COCs in soil and groundwater are TPH and benzene**
- **Shallow soil (< 25 feet deep) cleanup achieved (1996): OU-2 ROD 1992**
- **Deep vadose zone soil (> 25 feet deep) currently treated by SVE: OU-2 RODA 1996**
- **Water table (~143 to 155 feet below ground surface [bgs]) has risen ~67 feet since 1989**
- **OU-2 ROD groundwater pump and treat remedy ineffective-**
 - **Alternative remedies evaluated in a Focused Feasibility Study (FFS), Nov 2012**
- **Ongoing annual groundwater monitoring (Nov)**




Site ST012 Groundwater COCs

COC	OU-2 ROD Action Level (µg/L)
Volatile Organic Compounds (VOCs)	
Benzene	5
1,2-DCA	5
Ethylbenzene	700
Methylene Chloride	5
Naphthalene	28
PCE	5
Toluene	1,000
TCFME	2,100
Total Xylenes	10,000
Semi-volatile Organic Compounds (SVOCs)	
bis(2-Ethylhexyl)phthalate	6
2-Methylnaphthalene	NE
2-Methylphenol	870
4-Methylphenol	870
Phenol	4,200
Metals	
Antimony	6
Chromium (Total)	100
Copper	1,300
Lead	15
Nickel	100
Silver	50
Zinc	1,400



Site ST012 Groundwater Monitoring Update


Nov 2012 Flow Directions – Upper Water Bearing Zone/Cobble Zone (UWBZ/CZ)





Site ST012 Groundwater Monitoring Update


Nov 2012 Flow Directions – Lower Saturated Zone (LSZ)





Site ST012 Groundwater Monitoring Update


Nov 2012 Results > Action Levels – UWBZ/CZ





Site ST012 Groundwater Monitoring Update

Nov 2012 Results > Action Levels – LSZ



Legend

- Groundwater Monitoring Well Location Screened in the LSZ
- Fenceline
- ST012 Boundary

Notes:

ST012-RB-2C Monitoring Well Identification

43 Analytical result equals or exceeds the applicable OU-2 ROD Action Level.

µg/L Microgram per liter
COC Chemicals of concern
LSZ Lower Saturated Zone
mg/L Milligrams per liter
OU Operable Unit
ROD Record of Decision
VOCs Volatile Organic Compounds

0 50 100 200 Feet

Working Copy
Annual 2012
Groundwater Monitoring Report
Site ST012 - Former Williams Air Force Base
Mesa, Arizona

ST012 LSZ COC Concentrations November 2012	FIGURE 3-5
---	---------------


Job No: 9101110001
P.M.: EYE
Date: 2/12/2013
Scale: 1" = 200'

This information has been created with the use of geospatial data which is the property of the client. The data has not been certified by a licensed and surveyed, and any third party use of the information without the consent of the client. AMEC disclaims all liability for any errors or omissions in this report.



Site ST012 Groundwater Monitoring Update

Nov 2012 Benzene Results > Action Level – UWBZ/CZ



Legend

- Benzene Concentrations (µg/L) in Groundwater
 - 5-999 µg/L (OU-2 ROD Action Level = 5 µg/L)
 - 1000-4999 µg/L
 - ≥5000 µg/L
- Groundwater Monitoring Well Location Screened in the UWBZ/CZ
- Fenceline
- ST012 Boundary

Notes:

ST012-RB-1A
5500
Monitoring Well Identification Benzene Concentration (µg/L)
(Results that are *italicized and bolded* equal or exceeded the OU-2 ROD Action Level of 5 µg/L)

µg/L Microgram per liter
 <1.0 Not detected at or above the RL
 F The analyte was positively identified but the associated concentration is an estimation above the MDL and below the RL

MDL Method Detection Limit
 OU Operable Unit
 RL Reporting Limit
 ROD Record of Decision
 U The analyte was analyzed for, but not detected at or above the RL shown

UWBZ/CZ Upper Water Bearing Zone / Cobble Zone



Working Copy
Annual 2012
Groundwater Monitoring Report
Site ST012 - Former Williams Air Force Base
Mesa, Arizona

ST012 UWBZ/CZ Benzene Concentrations in Groundwater November 2012	FIGURE 3-6
---	------------


Job No. 9101110001	
PKT: EW	
Date: 2/4/2013	
Scale: 1" = 200'	

This presentation has been created solely for the use of the client and is not to be used for any other purpose. AMEC Environmental and Safety Services, Inc. (AMEC) is not responsible for the accuracy or completeness of the information provided in this report. AMEC Environmental and Safety Services, Inc. is not a public utility and does not provide any public utility services.



Site ST012 Groundwater Monitoring Update

Nov 2012 Benzene Results > Action Level – LSZ





Site ST012 Groundwater Monitoring Update Nov 2012 Naphthalene Results > Action Level – LSZ



Legend

Naphthalene Concentrations (µg/L) in Groundwater

- Yellow circle: ≥28 µg/L (OU-2 ROD Action Level = 28 µg/L)
- Green circle with cross: Groundwater Monitoring Well Location Screened in the LSZ
- Red dashed line: Fenceline
- Red dashed line: ST012 Boundary

Notes:

ST012-RB-2C Monitoring Well Identification
43 Naphthalene Concentration (µg/L)
(Results that are *italicized and bolded* equal or exceed the OU-2 ROD Action Level of 28 µg/L)

4,875.4 Original/duplicate results
µg/L Microgram per liter

<1.0 Not detected at or above the RL

B Sample concentration is similar to that found in an associated blank

F The analyte was positively identified but the associated concentration is an estimation above the MDL and below the RL

LSZ Lower Saturated Zone
MCL Method Detection Limit
OU Operable Unit
RL Reporting Limit
ROD Record of Decision
U The analyte was analyzed for, but not detected at or above the RL shown

0 50 100 200 Feet

Working Copy
Annual 2012
Groundwater Monitoring Report
Site ST012 - Former Williams Air Force Base
Mesa, Arizona

ST012 LSZ Naphthalene Concentrations in Groundwater November 2012	FIGURE 3-8
--	-------------------

Job No. B10110001	
FW: EW	
Date: 2/4/2013	
Scale: 1" = 200'	

The information has been prepared with all due and reasonable care and to the best of our knowledge and belief. AMEC disclaims any liability for any third party use of the information provided herein. AMEC makes no warranty, express or implied, for any use of the information provided herein.



Williams AR # Page 45 of 87

Site ST012 Groundwater Monitoring Update

Nov 2012 Sampling Event Summary

- 27 wells sampled
- Groundwater flows southwest to northeast
- All COC concentrations are similar to historical (2009-2011) data, latest results increased in UWBZ/CZ and decreased in LSZ

Analyte	No. Wells Above Action Level – Nov 2012	No. Wells Above Action Level – Nov 2011
Benzene	6	7
Naphthalene	3	5
Toluene	1	2



Site ST012 SVE System Update


Oct – Dec 2012

- 99.5% operational uptime
- TPH removed – 26,801 pounds or 4,079 gallons- (3,870 gallons in Jul-Sept 2012)
- 9 of 27 SVE wells operating (same as July-Sept 2012)





Site ST012 SVE System Performance





Site ST012 SVE System Summary

- **Average TPH mass removal rate continued to increase Oct thru Dec 2012 as a result of SVE system improvements**
- **TPH removed to date – 262,200 gallons**
- **Next SVE performance monitoring Feb 2013**




Wildfire AR# Page 49 of 87

Site ST012 Groundwater Containment System

- **Existing extraction wells and equipment configured to allow operation of a modified pump-and-treat system**
- **LSZ extraction wells targeted for pumping**
- **Extraction operations began Jan 2012**
- **Operations temporarily suspended Aug 2012 for retrofit; restarted Sept 2012.**







Site ST012 Groundwater Containment System LSZ Potentiometric Surface Map Dec 2012 – 35 gpm Extraction





Site ST012 Groundwater Containment System LSZ Potentiometric Surface Maps 2012 Annual Summary



Legend

- Groundwater Containment Monitoring Well Location Screened in the LSZ
- Groundwater Extraction Well Location Screened in the LSZ (Only Pumping Wells Presented)
- Potentiometric Contour Line (ft amsl) (Dashed Where Inferred) (Contour Interval = 0.5 ft)
- Groundwater Flow Direction
- Benzene Concentration (5.0 µg/L in Groundwater (Dashed Where Inferred)*
- LSZ Groundwater Capture Zone
- Fenceline
- ST012 Site Boundary

Notes:

ST012-RB-2C Monitoring Well Identification

1195.89	Groundwater Elevation (ft amsl)
9200	Benzene Concentration (µg/L)

µg/L Microgram per liter

F The analyte was positively identified but the associated concentration is an estimation above the detection limit and below the reporting limit.

ft amsl Feet above mean sea level

gpm Gallons per minute

LSZ Lower Saturated Zone

Benzene concentrations shown for March, June and September are based on November 2011 data, concentrations shown for December are based on November 2012 data.

0 50 100 200 Feet

Working Copy
Annual 2012
Containment System Status Report
Site ST012 - Former Williams Air Force Base
Mesa, Arizona

ST012 Containment System LSZ Potentiometric Surface Map Quarterly 2012	FIGURE 3-2
--	------------

Job No. 0101110001	
PM: EW	
Date: 1/31/2013	
Scale: 1" = 200'	

The map shown here has been created with all data and resources owned by AMEC. For use by AMEC Project Number 20100001. This map has not been certified by a licensed land surveyor, and any third party who relies on this survey without the presence of a licensed land surveyor, and/or without written permission from AMEC, assumes the liability.



Wildlife APR # Page 52 of 87

Site ST012 Groundwater Containment System

- **Extraction activities influence potentiometric surface in LSZ**
- **9.5 million gallons of groundwater extracted and treated from Jan through Dec 2012**
- **181 pounds of benzene removed through Dec 2012**



Site ST012 Proposed Plan

- **Draft Amended Proposed Plan submitted Jan 2013 for regulatory review**
- **Public Meeting – Spring 2013**
- **Steam enhanced extraction and enhanced bioremediation is the Air Force's preferred treatment alternative**



Site ST012 Path Forward

- **Pre-Design Investigation – Feb-Mar 2013**
- **Proposed Plan public meeting – Planned Date April 18 2013**
- **Record of Decision – Summer 2013**
- **Remedial Design/Remedial Action Work Plan – Fall 2013**
- **Ongoing annual groundwater sampling – Next event Nov 2013**
- **Ongoing SVE performance monitoring and operation of containment system**

Headquarters U.S. Air Force

Integrity - Service - Excellence



**Site FT002, Fire
Training Area
Number 2**



Site FT002 Location Map





Site FT002 Site Background

- **Fire protection training activities (1958-1991)**
- **Soil COC: benzene, chloroform, 1,4-dichlorobenzene**
- **No evidence of groundwater impact**
- **OU- 3 ROD 1996; Soil Remedy (bioventing) implemented in 1996-97**
- **Final soil cleanup goals for unrestricted use not achieved**
- **Declaration of Environmental Use Restriction (DEUR) to prohibit residential use and require soil management below 5 feet**



Site FT002 Site Update

- **Final Soil and Soil Vapor Sampling Work Plan submitted
Nov 28, 2012**

- **Soil gas survey performed Dec 4, 2012**
 - **10 soil gas samples collected at former Eastern Burn Pit**

- **Soil investigation performed Jan 7-18, 2013**
 - **11 soil borings drilled and sampled to 100 feet bgs at former
burn pits**



Site FT002 Path Forward

- **Evaluate soil gas and soil sampling data**
- **If ROD cleanup goals achieved, prepare site closure documentation for regulatory review Apr 2013**
- **The goal is achieving regulatory approval for unrestricted site closure by July 2013**

Headquarters U.S. Air Force

Integrity - Service - Excellence



**Site SS017, Old
Pesticide/Paint
Shop**



Site SS017 Site Location Map





Site SS017 Background

- **Old pesticide / paint shop**
- **Soil and groundwater COC: Dieldrin**
- **Removal action for soil completed in 2000**
- **Ongoing annual groundwater monitoring (Aug)**
- **Draft OU-6 ROD Mar 2012**



Site SS017 Path Forward

-
- **Air Force to submit updated soil and groundwater risk evaluation for regulatory review**
 - **Next steps will be based on outcome of soil and groundwater risk evaluation**
 - **Ongoing annual groundwater monitoring event – Next event Aug 2013**

Headquarters U.S. Air Force


Integrity - Service - Excellence



Site LF004, Landfill



Site LF004 Site Location Map





Site LF004 Site Background

▪ Landfill

- Former solid waste landfill
- Operated from 1941 to 1976
- Closed in 1995 with a permeable soil cap (OU-1 ROD 1994)
- Rising groundwater table
- Ongoing semiannual groundwater monitoring


▪ COCs

- Dieldrin and beryllium in surface soil
- Perchloroethylene (PCE)
- Trichloroethylene (TCE)



Site LF004 Groundwater Monitoring Update

Well Locations





Williams AR # Page 69 of 87





Site LF004 Groundwater Monitoring Update Nov 2012 Sampling Event

- **54 wells sampled**
- **Results**
 - **PCE and TCE only contaminants above EPA Maximum Contaminant Levels (MCLs) and Arizona Aquifer Water Quality Standards (AWQS) = 5 µg/L**
 - **PCE in LF01-W19 increased in the Nov 2012**
 - **PCE concentrations exceeded the standards in 17 wells; highest concentration 86 µg/L in LF01-W19 (up from 53 µg/L in May 2012).**
 - **TCE concentrations exceeded the standards in 13 wells; highest concentration 35 µg/L in LF01-W17 (down from 41 µg/L in May 2012).**



Site LF004 Groundwater Monitoring Update

Nov 2012 TCE Results



Legend

TCE Concentrations (µg/L) in Groundwater (Dashed Where Inferred)

- *5-10 µg/L
- 10-20 µg/L
- 20-30 µg/L
- ≥30 µg/L

*AWQSMCL = 5 µg/L

→ Groundwater Flow Direction

• Monitoring Well Location

— LF004 Boundary

Notes:

LF04-W11M Monitoring Well Identification

20 Maximum TCE Concentration (µg/L)
(Results that are *italicized and bolded* equal or exceed the AWQSMCL of 5 µg/L)

µg/L Microgram per liter

<1 Not detected at or above the RL

AWQS Arizona Aquifer Water Quality Standards

F The analyte was positively identified but the associated concentration is an estimation above the MDL and below the RL

ft amsl Feet above mean sea level

MCL Environmental Protection Agency Maximum Contaminant Levels

MDL Method Detection Limit

RL Reporting Limit

TCE Trichloroethene

U The analyte was analyzed for, but not detected at or above the RL shown

0 200 400 800 Feet

N

Working Copy
Annual 2012
Groundwater Monitoring Report
Site LF004 - Former Williams Air Force Base
Mesa, Arizona

LF004 Depth-Specific Distribution of Trichloroethene (TCE) Concentrations in Groundwater November 2012

FIGURE 3-4

Job No: 9101110001	FW: EW
Date: 2/8/2013	Scale: 1" = 400'

amec


The map screen here has been created with as little as possible data and is a screen for use only. All data is based on the 2012 TCE data. This map may not be used without a signed and sealed report. All data is based on the 2012 TCE data. This map may not be used without a signed and sealed report. All data is based on the 2012 TCE data. This map may not be used without a signed and sealed report.




Site LF004 Groundwater Monitoring Update May & Nov 2012 TCE Results

Shallow Groundwater Zone

May 2012



November 2012



Legend

TCE Concentrations (µg/L) in Groundwater (Dashed Where Inferred) *AWQS/MCL = 5 µg/L

- *5-10 µg/L
- 10-20 µg/L
- 20-30 µg/L
- ≥30 µg/L


- Groundwater Flow Direction
- Monitoring Well Location
- LF004 Boundary




Site LF004 Groundwater Monitoring Update May and Nov 2012 TCE Results

Middle Groundwater Zone

May 2012



November 2012



Legend

TCE Concentrations (µg/L) in Groundwater (Dashed Where Inferred) *AWQS/MCL = 5 µg/L

- *5-10 µg/L
- 10-20 µg/L
- 20-30 µg/L
- ≥30 µg/L

- Groundwater Flow Direction
- Monitoring Well Location
- LF004 Boundary





Site LF004 Groundwater Monitoring Update May and Nov 2012 TCE Results

Deep Groundwater Zone

May 2012

November 2012



Legend

TCE Concentrations (µg/L) in Groundwater
(Dashed Where Inferred) *AWQS/MCL = 5 µg/L

- *5-10 µg/L
- 20-30 µg/L
- 10-20 µg/L
- ≥30 µg/L

- Groundwater Flow Direction
- Monitoring Well Location
- LF004 Boundary


Deep

Deep



Site LF004 Groundwater Monitoring Update

Nov 2012 PCE Results







Site LF004 Groundwater Monitoring Update May and Nov 2012 PCE Results

Middle Groundwater Zone

May 2012

November 2012



Legend

PCE Concentrations ($\mu\text{g/L}$) in Groundwater
(Dashed Where Inferred) *AWQS/MCL = 5 $\mu\text{g/L}$

- *5-10 $\mu\text{g/L}$
- 10-20 $\mu\text{g/L}$
- 20-30 $\mu\text{g/L}$
- $\geq 30\ \mu\text{g/L}$

Groundwater Flow Direction

Monitoring Well Location


LF004 Boundary




Site LF004 Groundwater Monitoring Update May and Nov 2012 PCE Results

Deep Groundwater Zone

May 2012



November 2012



Legend

PCE Concentrations (µg/L) in Groundwater
(Dashed Where Inferred) *AWQS/MCL = 5 µg/L

- *5-10 µg/L
- 20-30 µg/L
- 10-20 µg/L
- ≥30 µg/L

Groundwater Flow Direction

Monitoring Well Location

LF004 Boundary




Nov 2012 Summary

- **Groundwater results indicate historically decreasing concentrations of TCE and PCE in hot spot areas; however, PCE in LF01-W19 increased in the Nov 2012 event.**
- **TCE and PCE plumes are stable and adequately defined**
- **Next groundwater sampling event May 2013**




Site LF004 TCE Source Area Concentrations Since 2008

LF01-W17
Historical TCE Concentrations





Site LF004 PCE Source Area Concentrations Since 2008





Site LF004 Path Forward

- **Draft Final Focused Feasibility Study under regulatory review**
- **Proposed Plan public meeting – Planned Date May 14, 2013**
- **Record of Decision- Summer 2013**
- **Remedial Design / Remedial Action Work Plan- Fall 2013**
- **Ongoing semi-annual groundwater monitoring – Next event in May 2013**
- **Continue landfill maintenance**

Headquarters U.S. Air Force

Integrity - Service - Excellence



Contracting Updates

Presented by:
Ms. Catherine Jerrard
AFCEC



Munitions Response Site XU403 Area 1

Final Munitions Response Action

- **Contract Award scheduled for Feb 2013**

- **Work Plan Submittals and Approvals Mar-Jun 2013**

- **Field Work Begins July 2013**
 - **Munitions Removal Action**
 - **Environmental Sampling**
 - **Debris Disposal**

- **Completion Reports 2013-2014**

Headquarters U.S. Air Force

Integrity - Service - Excellence



Meeting **Wrap-Up**

Presented by:
Mr. Len Fuchs/ Ms. Catherine Jerrard
RAB Community Co-Chairs
and Scott Johnston



Meeting Wrap-Up

- **Review action items**
- **Call for agenda items for next RAB meeting**
- **ST012 Proposed Plan public meeting – Planned Date April 18, 2013**
- **LF004 Proposed Plan public meeting / RAB meeting (Proposed date May 14, 2013)**
- **Meeting adjourned**

Headquarters U.S. Air Force

Integrity - Service - Excellence



Meeting Adjourned

FINAL PAGE

ADMINISTRATIVE RECORD

FINAL PAGE